



11818 I St 2, Omaha, NE 68137 • 208-376-2727

Schedule - List - !!! A Import Wizard

1-38 of 38 items 50 / page ▼

ID #	Title	Complete	Phase	Duration	Start	End	Assignees	Accepted	Pending	Declined	Comments	RFIs	Show Owner	Predecessors
1	Architectural	<input type="radio"/>	--	15 days	Aug 9, 2021	Aug 27, 2021	--	0	0	0	0	0	Yes	
2	Engineering Design	<input type="radio"/>	--	10 days	Aug 30, 2021	Sep 10, 2021	--	0	0	0	0	0	Yes	1
3	Permits	<input type="radio"/>	--	10 days	Sep 13, 2021	Sep 24, 2021	--	0	0	0	0	0	Yes	2
4	Foundation	<input type="radio"/>	--	7 days	Sep 27, 2021	Oct 5, 2021	--	0	0	0	0	0	Yes	3
5	Frame-Deck-Cornice	<input type="radio"/>	--	7 days	Oct 6, 2021	Oct 14, 2021	--	0	0	0	0	0	Yes	4
6	HVAC Rough	<input type="radio"/>	--	5 days	Oct 15, 2021	Oct 21, 2021	--	0	0	0	0	0	Yes	5
7	Plumbing Top Out	<input type="radio"/>	--	5 days	Oct 15, 2021	Oct 21, 2021	--	0	0	0	0	0	Yes	5
8	Electrical Rough-In	<input type="radio"/>	--	5 days	Oct 22, 2021	Oct 28, 2021	--	0	0	0	0	0	Yes	6
9	Install Roof	<input type="radio"/>	--	15 days	Oct 22, 2021	Nov 11, 2021	--	0	0	0	0	0	Yes	7
10	A	<input type="radio"/>	--	1 day	Oct 26, 2021	Oct 26, 2021	ABC Construction	0	0	0	0	0	Yes	
11	A1	<input type="radio"/>	--	1 day	Oct 26, 2021	Oct 26, 2021	ABC Construction	0	0	0	0	0	Yes	
12	A2	<input type="radio"/>	--	1 day	Oct 26, 2021	Oct 26, 2021	ABC Construction	0	0	0	0	0	Yes	
13	A3	<input type="radio"/>	--	1 day	Oct 26, 2021	Oct 26, 2021	ABC Construction	0	0	0	0	0	Yes	
14	Structured Wiring Rough	<input type="radio"/>	--	5 days	Oct 29, 2021	Nov 4, 2021	--	0	0	0	0	0	Yes	8
15	Insulation Install	<input type="radio"/>	--	2 days	Nov 5, 2021	Nov 8, 2021	--	0	0	0	0	0	Yes	14
16	Drywall	<input type="radio"/>	--	5 days	Nov 9, 2021	Nov 15, 2021	--	0	0	0	0	0	Yes	15
17	Exterior Masonry	<input type="radio"/>	--	30 days	Nov 9, 2021	Dec 20, 2021	--	0	0	0	0	0	Yes	15
18	Interior Millwork	<input type="radio"/>	--	15 days	Nov 16, 2021	Dec 6, 2021	--	0	0	0	0	0	Yes	16
19	Countertop Install	<input type="radio"/>	--	5 days	Dec 7, 2021	Dec 13, 2021	--	0	0	0	0	0	Yes	18
20	Install Tile & Stone	<input type="radio"/>	--	20 days	Dec 7, 2021	Jan 3, 2022	--	0	0	0	0	0	Yes	18
21	Paint	<input type="radio"/>	--	10 days	Dec 7, 2021	Dec 20, 2021	--	0	0	0	0	0	Yes	18
22	Hardwood Flooring Install	<input type="radio"/>	--	5 days	Dec 14, 2021	Dec 20, 2021	--	0	0	0	0	0	Yes	19
23	Plumbing Fixtures Install	<input type="radio"/>	--	5 days	Dec 14, 2021	Dec 20, 2021	--	0	0	0	0	0	Yes	19

24	● Pool Shell	○	--	5 days	Dec 14, 2021	Dec 20, 2021	--	0	0	0	<u>0</u>	<u>0</u>	Yes	19
25	● Flatwork	○	--	5 days	Dec 21, 2021	Dec 27, 2021	--	0	0	0	<u>0</u>	<u>0</u>	Yes	24
26	● HVAC Finish	○	--	1 day	Dec 21, 2021	Dec 21, 2021	--	0	0	0	<u>0</u>	<u>0</u>	Yes	23
27	● Interior Hardware Install	○	--	3 days	Dec 21, 2021	Dec 23, 2021	--	0	0	0	<u>0</u>	<u>0</u>	Yes	23
28	● Light Fixture Install	○	--	2 days	Dec 21, 2021	Dec 22, 2021	--	0	0	0	<u>0</u>	<u>0</u>	Yes	23
29	● Hardwood Floors Finish	○	--	4 days	Dec 23, 2021	Dec 28, 2021	--	0	0	0	<u>0</u>	<u>0</u>	Yes	28
30	● Mirrors and Glasswork	○	--	1 day	Dec 23, 2021	Dec 23, 2021	--	0	0	0	<u>0</u>	<u>0</u>	Yes	28
31	● Structured Wiring Trim	○	--	4 days	Dec 24, 2021	Dec 29, 2021	--	0	0	0	<u>0</u>	<u>0</u>	Yes	27
32	● Fences and Gates	○	--	2 days	Dec 28, 2021	Dec 29, 2021	--	0	0	0	<u>0</u>	<u>0</u>	Yes	25
33	● Landscaping/Finish Grade	○	--	5 days	Dec 28, 2021	Jan 3, 2022	--	0	0	0	<u>0</u>	<u>0</u>	Yes	25
34	● Appliance Installation	○	--	1 day	Dec 29, 2021	Dec 29, 2021	--	0	0	0	<u>0</u>	<u>0</u>	Yes	29
35	● Rough Punchout	○	--	4 days	Dec 30, 2021	Jan 4, 2022	--	0	0	0	<u>0</u>	<u>0</u>	Yes	34
36	● Final touch up, punchout, clean.	○	--	5 days	Jan 5, 2022	Jan 11, 2022	--	0	0	0	<u>0</u>	<u>0</u>	Yes	35
37	● Completion	○	--	1 day	Jan 12, 2022	Jan 12, 2022	--	0	0	0	<u>0</u>	<u>0</u>	Yes	36
38	● TEST	○	--	1 day	Jun 2, 2023	Jun 2, 2023	--	0	0	0	<u>0</u>	<u>0</u>	Yes	